

1. REPORT SUMMARY

Report No.	22	Date	28-06-2024
Start Depth	3185 m	End Depth	3215 m
Progress (24 hr)	30 m	Formation	Formation_Z
Rig	Rig Sagar-3	Mud Type	Oil-Based Mud (OBM)

2. DRILLING PARAMETERS

Depth (m)	ROP (m/hr)	WOB (klb)	RPM	MW (SG)	Torque (kft-lb)
3185	14	18	100	1.28	12.0
3192	13	18	102	1.28	12.3
3198	10	17	98	1.28	12.6
3200	4	15	85	1.28 -> 1.42	13.5
3215	9	18	100	1.42	13.1

3. OPERATIONS TIMELINE (24 HR)

Time	Duration (hr)	Activity
00:00-05:00	5.0	Drilling ahead 3185-3198 m
05:00-05:30	0.5	Flow observed on connection; well shut in
05:30-09:30	4.0	Well control operations; Driller's Method circulation (1st circulation)
09:30-13:00	3.5	Second circulation with kill-weight mud; well confirmed dead
13:00-24:00	11.0	Drilling ahead 3200-3215 m under close monitoring

4. EVENT / INCIDENT

At 3200 m, a kick was detected with a pit gain of 6 bbl and background gas rising from 40 to 210 units.

Action Taken:

- Well was shut in immediately using the BOP (hard shut-in).
- Shut-in drill pipe pressure (SIDPP) and shut-in casing pressure (SICP) were recorded.
- Kill mud weight was calculated and mixed to 1.42 SG.
- Well was circulated using the Driller's Method across two full circulations.

Result: Well was successfully killed; no gas observed at surface after the second circulation. Drilling resumed with mud weight held at 1.42 SG.

Engineer Remark: Overpressure trend consistent with regional Formation_Z behaviour; recommend increasing connection gas monitoring frequency below 3100 m on future wells in this block.

5. PERSONNEL ON SITE

Company Man	P. Nair	Drilling Supervisor	A. Khan
Mud Engineer	V. Rao	Toolpusher	K. Singh

This Daily Drilling Report is a synthetically generated historical record produced for the NWIS prototype (W002). Not associated with an actual drilling operation.